

Project No. 1251-100

Crude Oil Tank Farms Project, Agrood Area 30 (Module-1)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
1	Mechanical Completion Certificate (MCC)	
2	Ready for Startup Certificate (RFSU)	
3	System Punch Lists	
4	System Limits Marked Up P&ID	
5	System Index	
6	Piping Pre-Commissioning	
	6.01) Piping Test Packs	
	6.02) Piping Pre-commissioning Check Lists	
7	Piping Commissioning	
	7.01) Service Test, GLT, CLT and N2 Purging Certificates	
	7.02) Piping Commissioning Check Lists	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
8	Mechanical Pre-Commissioning	
	8.01) System Mechanical Index	
	8.02) Equipment Drawings	
	8.03) Equipment Datasheets	
	8.04) Boxing-up Certificates	

	8.05) Grouting Certificates	
	8.06) Pre-Alignment Certificates	
	8.07) Mechanical Pre-Commissioning Checklists	
9	Mechanical Commissioning	
	9.01) Final Alignment Certificates	
	9.02) Motor Solo Run Certificates	
	9.03) Mechanical Run Test (MRT) Certificates	
	9.04) Mechanical Commissioning Checklists	
	9.05) Mechanical Supplier Check Lists & Reports	
10	Instrumentation Pre-Commissioning	
	10.01) System Instrument Index	
	10.02) Instrument Data Sheets	
	10.03) Instrument Cable Schedule	
	10.04) System Instrumentation Wiring Diagram	
	10.05) Hook-up Drawing (Mechanical & Pneumatic)	
	10.06) Instruments Cables Schedule	
	10.07) Instruments Cables Laying Certificates	
	10.08) Instruments Cables Termination Certificates	
	10.09) Instruments Cables Testing Certificates	
	10.10) Instruments Calibration Certificates	
	10.11) Instrument Loop Checks Certificates	
	10.12) Instrumentation Pre-Commissioning Check Lists	
	10.13) Instrumentation Supplier Check Lists & Reports	
11	Instrumentation Commissioning	
	11.01) Instrumentation Function Test Certificates	
	11.02) Instrumentation Supplier Check Lists & Reports	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
12	Electrical Pre-Commissioning	
	12.01) System Electrical Index	
	12.02) Electrical Drawings	
	12.03) Motor Datasheets	
	12.04) Electrical Cables Schedule	
	12.05) Electrical Cables Laying Certificates	
	12.06) Electrical Cables Testing Certificates	
	12.07) Electrical Cables Termination Certificates	
	12.08) FAT Reports & Certificates	
	12.09) SAT Reports & Certificates	
	12.10) Electrical Pre-Commissioning Check Lists	
	12.11) Electrical Supplier Check Lists & Reports	

13	Electrical Commissioning	
	13.01) Electrical -Commissioning Check Lists	
	13.02) Electrical Supplier Check Lists & Reports	
14	Red Marked-up Drawings	
	14.01) P&ID	
	14.02) Instrumentation Drawings	
	14.03) Electrical Drawings	

[illegible]



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

1-Mechanical Completion Certificate (MCC)

SYSTEM MECHANICAL COMPLETION CERTIFICATE (MCC)

PROJECT TITLE : CRUDE OIL TANK FARM(AGROOD AREA

PROJECT No : 1251-100


SYSTEM NAME : Substation 11/0.4KV Dry Type Distribution Transformers & Busducts System

SYSTEM ID : 030-EL-004




THIS IS TO CERTIFY THAT:

- THE ABOVE SYSTEM HAS BEEN FABRICATED, ERECTED, INSTALLED AND TESTED TO THE REQUIREMENTS OF THE CONTRACT DRAWINGS, SPECIFICATIONS, THE APPLICABLE CODES AND STANDARDS.
- ALL PRE-COMMISSIONING RELEVANT ACTIVITIES, TESTS, INSPECTIONS AND CHECKS HAVE BEEN CARRIED OUT FOR THIS SYSTEM AND FOUND ACCEPTABLE.
- Q/C DOCUMENTATION OF THE ABOVE SYSTEM HAS BEEN AUDITED BY THE CUSTOMER SITE QUALITY CONTROL AND FOUND COMPLETED.
- ALL PUNCH LIST ITEMS CATEGORY (A) IN THIS SUBSYSTEM WERE CLEARED.
- THIS SYTEM IS MECHANICALLY COMPLETED ON THE DATE 21/06/2021 AND READY FOR COMMISSIONING (RFC) WITH THE FOLLOWING EXCEPTIONS.

EXCEPTIONS :

بوس و busduct & Trans. ← - لم يتم عملها


NOTE: ACCEPTANCE OF THE ABOVE SYSTEM DOES NOT RELIEVE ENPPI/CONSTRUCTION CONTRACTOR FROM THEIR CONTRACTUAL OBLIGATIONS AND RESPONSIBILITIES.

COMPANY	PETROJET	ENPPI	PPC
NAME		Mohamed Abbas	
TITLE			
SIGNATURE		 Site Mgr.	
DATE			



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

2- Ready for Startup Certificate (RFSU)

READY FOR START UP CERTIFICATE

PROJECT TITLE : EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-02)

PROJECT No. : 1251-100



SYSTEM /AREA /PLANT : Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

SYSTEM /AREA /PLANT No. : 030-EL-004

THIS IS TO CERTIFY THAT:

- THE MENTIONED SYSTEM /AREA /PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
- MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
- ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
- THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.

EXCEPTIONS :

COMPANY	CONSORTIUM	PPC
NAME	Ahmed El Shofie	Mohamed Ibrahim
TITLE	Commissioning Manager	Electrical Engineering
SIGNATURE		
DATE	30-6-2021	4-7-2021

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

3- System Punch Lists

PROJECT TITLE : CRUDE OIL TANK FARM PROJECT (AGROOD AREA)

PROJECT NUMBER : 01251-100

DISCIPLINE: Electrical

Substation 11/0.4KV Dry Type Distribution Transformers & Busducts System



SYSTEM ID: 030-EL-04

SUB-SYSTEM NAME:

SUB-SYSTEM ID:

[illegible]

CAT: CATEGORY(A,B,C) ,ACTION BY: (ENPPI,CONST.CONTRACTOR,SUPPLIER.....) , DISP: DISCIPLINE(PIP,MECH,ELECT,INST.....)

COMPANY	PTJ	ENPPI	PMC
NAME			M. J. J. J. J.
SIGN.			
DATE			



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

4- System Limits Marked Up P&ID

System ID	030-EL-004
-----------	------------

System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System
--------------------	--

5- System Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

6- Piping Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

6.01- Piping Test Packs

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

6.02- Piping Pre-commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

7- Piping Commissioning

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

7.01- Service Test, GLT, CLT and N2 Purging Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

7.02- Piping Commissioning Check Lists

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

8- Mechanical Pre-Commissioning

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

8.01- System Mechanical Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

8.02- Equipment Drawings



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

8.03- Equipment Datasheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

8.04- Boxing-up Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

8.05- Grouting Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

8.06- Pre-Alignment Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

8.07- Mechanical Pre-Commissioning Checklists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

9- Mechanical Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

9.01- Final Alignment Certificates

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

9.02- Motor Solo Run Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

9.03- Mechanical Run Test (MRT) Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

9.04- Mechanical Commissioning Checklists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

9.05- Mechanical Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10- Instrumentation Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

10.01- System Instrument Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10.02- Instrument Data Sheets

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10.03- Instrument Cable Schedule



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10.03- Instrument Cable Schedule

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10.04- System Instrumentation Wiring Diagram

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10.05- Hook-up Drawing (Mechanical & Pneumatic)

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10.06- Instruments Cables Schedule



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10.07- Instruments Cables Laying Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10.08- Instruments Cables Termination Certificates

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10.09- Instruments Cables Testing Certificates

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

10.10- Instruments Calibration Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10.11- Instrument Loop Checks Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

10.12- Instrumentation Pre-Commissioning Check Lists

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

10.13- Instrumentation Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

11- Instrumentation Commissioning

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distrbution Transformers & busducts System

11- Instrumentation Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

11- Instrumentation Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

11.01- Instrumentation Function Test Certificates

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

11.02- Instrumentation Supplier Check Lists & Reports

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

12- Electrical Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

12.01- System Electrical Index

030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	030-SUB-TR-1A	6.6/0.4KV Dry Type Distribution Transformers	Form Type	Check Forms ID
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	030-SUB-TR-1B	6.6/0.4KV Dry Type Distribution Transformers	Checklist	EL-02 A /EL-30 A /EL-31
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	P-030-SUB-TR-1A	HV Cable	Checklist	EL-02 A /EL-30 A /EL-31
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	P-030-SUB-TR-1B	HV Cable	Checklist	EL-31 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	030-SUB-LVBD-1A	Low Voltage Bus Ducts	Checklist	EL-31 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	030-SUB-LVBD-1B	Low Voltage Bus Ducts	Checklist	EL-07 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	G-030-SUB-TR-1A	LV Cable	Checklist	EL-31 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	G-030-SUB-TR-1B	LV Cable	Checklist	EL-31 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	P1-030-SUB-TR-1A	LV Cable	Checklist	EL-31 A
030-EL-004	Substation 11/0.4KV Dry Type Distribution Transformers &	Electrical	P1-030-SUB-TR-1B	LV Cable	Checklist	EL-31 A



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

12.02- Electrical Drawings

LV BUSDUCT DESIGN FOR 000-SUB-LVBD-1B
ARE TYPICAL FOR BELOW TAG LIST AS SHOWN

- 010-SUB-LVBD-1B
- 020-SUB-LVBD-1B
- 021-SUB-LVBD-1B
- 022-SUB-LVBD-1B
- 030-SUB-LVBD-1B
- 031-SUB-LVBD-1B
- 070-SUB-LVBD-1B

SUPPORT PROVIDED BY SCHNEIDER
REFER TO BELOW BOM ITEM (K)

WALL THICKNESS 250mm

SUPPORT PROVIDED BY SCHNEIDER
REFER TO BELOW BOM ITEM (L)

MTC phase arrangement shall follow transformer arrangement

As per Transformers drawings D99-0002 Phase arrangement is A B C N not C B A N. Accordingly Bus duct drawing shall be updated


LVBD : 000-SUB-LVBD-1B COPPER 2500A				
RUN	ITEM	CATALOGUE	QTY	LENGTH
000-1B	A	CFD2525G22LEFES11F11M65	1	558
000-1B	B	CFD2525G66STM65	1	1676
000-1B	C	CFD2525G22LES11B11M65	2	558
000-1B	D	CFD2525G8STM65	1	2438
000-1B	E	CFD2525G34STM65	1	864
000-1B	F	CFD2525G45LES34B11M65	1	1143
000-1B	G	CFD2525G26LFS13B13M65	2	660
000-1B	H	CFD2525G22STM65	1	559
000-1B	I	CFD2525G10FE6M65	1	254
000-1B	J	FLEX525	1	0
000-1B	K	HF83F	4	0
000-1B	L	HFVS2	1	0
000-1B	M	AT22	1	0
000-1B	N	ACF13WF	2	0
			Wall Flange	

DRAWING NAME:
BUS DUCT ROUTING
GENERAL LAYOUT ARRANGEMENT
LVBD000-SUB-LVBD-1B
ITEM LIST

CUSTOMER:
PROJECT:
ENRPI
EGPC



EO200008.01-01
Order No.
Ind SHEET No.
EO200008.01 2 012



- LV BUSDUCT DESIGN FOR 000-SUB-LVBD-1A
ARE TYPICAL FOR BELOW TAG LIST AS SHOWN
- 010-SUB-LVBD-1A
 - 020-SUB-LVBD-1A
 - 021-SUB-LVBD-1A
 - 022-SUB-LVBD-1A
 - 030-SUB-LVBD-1A
 - 031-SUB-LVBD-1A
 - 070-SUB-LVBD-1A

SUPPORT PROVIDED BY SCHNEIDER
REFER TO BELOW BOM ITEM (L)

As per Transformers drawings D99-0002 Phase
arrangement is A B C N not C B A N.
Accordingly Bus duct drawing shall be updated

SUPPORT PROVIDED BY SCHNEIDER
REFER TO BELOW BOM ITEM (K)

LVBD : 000-SUB-LVBD-1A COPPER 2500A				
RUN	ITEM	CATALOGUE	QTY	LENGTH
000-1A	A	CFD2525G22LEFES11F11M65	1	558
000-1A	B	CFD2525G666STM65	1	1676
000-1A	C	CFD2525G22LES11B11M65	2	558
000-1A	D	CFD2525G88STM65	1	2438
000-1A	E	CFD2525G34STM65	1	864
000-1A	F	CFD2525G45LES34B11M65	1	1143
000-1A	G	CFD2525G26LF513B13M65	2	660
000-1A	H	CFD2525G18STM65	1	457
000-1A	I	CFD2525G10FEBM65	1	254
000-1A	J	FLEX525	1	0
000-1A	K	HF83F	4	0
000-1A	L	HFVS2	1	0
000-1A	M	AT72	1	0
000-1A	N	ACF13WF	2	0
DESCRIPTION				
				Edge-wise Elbow with Flanged End
				Feeder Straight
				Edge-wise Elbow
				Feeder Straight
				Feeder Straight
				Edge-wise Elbow
				Flat-wise Elbow
				Feeder Straight
				Flanged End
				Flexible Link
				Flat-wise Hanger
				Spring Hanger
				Assembly Tool
				Wall Flange

DRAWING NAME:
BUS DUCT ROUTING
GENERAL LAYOUT ARRANGEMENT
LVBD:000-SUB-LVBD-1A
ITEM LIST

CUSTOMER:
PROJECT:
ENPP
EGPC

Schneider
Electric

EO20008.01-01

Order No. Ind SHEET No.
EO20008.01 2 011

PLAN VIEW
SHEET 006

ELEVATION VIEW
SHEET 005

ELEVATION VIEW
SHEET 004

SIDE VIEW
SHEET 007
SHEET 008


000-SUB-LVBD-1B
2500A

000-SUB-LVBD-1A
2500A

TR-02

TR-01

1 2 3 4 5 6 7 8 9 10 11 12




DRAWING NAME:
BUS DUCT ROUTING
GENERAL LAYOUT ARRANGEMENT
3-DIMENSIONAL
TYPICAL SUBSTATION

CUSTOMER:
PROJECT:
ENPPI
EGPC



EO200008.01-01
Order No.
EO200008.01
Ind 2
SHEET NO. 003




DRAWING NAME:
BUS DUCT ROUTING
GENERAL LAYOUT ARRANGEMENT
PLAN VIEW

CUSTOMER:
PROJECT:

ENRPI
EGPC



EO200008.01-01		
Order No.	Ind	SHEET No.
EO200008.01	2	006



TOLERANCES : RACCORDS MT ET BT + 0U - 20 mm
TOLERANCES GENERALES : + 0U - 10 mm

TOLERANCES : + / - 20 mm MV AND LV CONNECTIONS
GENERAL TOLERANCES : + / - 10 mm

024	OUVERTURE RACCORDMENT MALT BAS	BOTTOM PLATE FOR EARTHING NEUTRAL CONNECTION
023	GUIDE CABLE MALT NEUTRE BT	EARTHING LV NEUTRAL CABLE GUIDE
022	PLAGE DE RACCORD DE NEUTRE	EARTHING CONNECTION ON THE NEUTRAL BAR
021	THERMOMETRE 2 CONTACTS	THERMOMETER 2 CIS
019	MANCHETTE BT IP55	LV EXTENSION BOX IP55
018	SUPPORT CABLE MT	MV CABLE SUPPORT
017	CAROT MT IP55	MV CABLE BOX IP55
016	TRANSFORMATEUR DE COURANT 2000/1A SP20 10VA	CURRENT TRANSFORMER 2000/1A SP20 10VA
015	APPUI VERIN	JACKING PAD
014	SABOT AMORTISSEUR	SHOCK ABSORBER
013	COTRET DE FILIERE	WIRING BOX
012	TRAPPE ACCES AU REP 1-2	SIDE PLATE FOR MARK 1-2
011	OUVERTURE RACCORDMENT BT	TOP PLATE FOR LV CONNECTION
010	OUVERTURE RACCORDMENT MT BAS	BOTTOM PLATE FOR MV CONNECTION
009	OUVERTURE RACCORDMENT MT	TOP PLATE FOR MV CONNECTION
008	PLAQUE SIGNALÉTIQUE + PLAQUE SCHEMA + PLAQUE TAG	RATING PLATE + DIAGRAM PLATE + TAG PLATE
007	LEVAGE	LIFTING
006	PRISE DE TERRE M10	EARTHING TERMINAL M10
005	GALET DE ROULEMENT ORIENTABLE	BT-DIRECTIONAL ROLLERS
004	PLAGE DE RACCORD NEUTRE BT	LV NEUTRAL TERMINAL
003	PLAGE DE RACCORD BT	LV PHASE TERMINAL
002	REGAGE DE TENSION MT	MV OFF TAPPLINGS
001	RACCORDMENT MT	MV TERMINALS

TRANSFORMATEUR TRI-PHASE
ENROBE TRIHAL
DEGRE DE PROTECTION
IP31 IK7 SAUF FOND IP21

THREE PHASED TRANSFORMER
CASTRESIN TRIHAL
DEGREE OF PROTECTION
IP31 IK7 EXCEPT THE BOTTOM IP21

PUISANCE	IEC 60076-11	RATED POWER	1000 KVA
FREQUENCE		FREQUENCY	50 Hz
MOYENNE TENSION		MEDIUM VOLTAGE	6600 V
REGLAGE		OFF VOLTAGE TAPPING	+ 5.00+ 2.50 %
REGLAGE		LOW VOLTAGE AT NO LOAD	- 5.00- 2.50 %
BASSE TENSION A VIDE		IMPEDANCE VOLTAGE	400 V
UCC		VECTOR GROUP	5 %
MODE DE COUPLAGE		COOLING	D yn11
MODE DE REFOUILLISSEMENT		THERMAL CLASS	AN
CLASSE THERMIQUE		TOTAL WEIGHT	3505 kg
MASSSE TOTALE		MV INSULATION LEVEL	7.2 kV
NIVEAU D'ISOLEMENT MT		BT : CUIVRE	
BT : CUIVRE		LV : COPPER	
MT : CUIVRE		MV : COPPER	
L x l x h			2148 x 1770 x 1981 mm

Teinte finale Final colour RAL 9002

E	FRIGOUT	09/01/2020	FRANCOIS	Modification	perçages connexions BT
D	FRIGOUT	19/06/2020	FRANCOIS	Ajout détail gaine à barre	
O	FRIGOUT	22/04/2020	FRANCOIS	Creation	

Echelle	PLAN D'ENCOMBREMENT
---------	---------------------

ASSEMBLY DRAWING







Schneider
Electric


Dessine/Verifie	Le 22/04/2020	Par	FRIGOUT
Validation	Le 22/04/2020	Par	FRANCOIS

A3-100-911006 1/3

Cote MI / MV Side





DETAIL : A
Echelle 0.20 / SCALE 0.20




SCALE 0.200

Mark 22 copper thickness : 8
Rep 22 cuivre epaisseur : 8




Mark 3, 4 copper thickness : 8
Rep 3, 4 cuivre epaisseur : 8



A3-100-911006 2/3

E	B
D	A
C	0

Cf. PRO 020



ECHELLE 0.10 / SCALE 0.10

Bus bar Flange out of supply of France Transfo.
the interface flange holes and opening on cable
box gland plates will be done at site by SEE
according to bus-duct flanged end requirements.

ECHELLE 0.10 / SCALE 0.10

E	B
D	A
C	0

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

12.03- Motor Datasheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)




System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

12.04- Electrical Cables Schedule

PAGE	Cable Mark	GL1	FROM	TO	GL2	CABLE Service	Service Voltage	KW	Size	Type	L
10	P-030-SUB-TR-1A	WP	030-SUB-HVSWG-6.6 (Q1A)	030-SUB-TR-1A	WP	HV POWER FEEDER	6600VAC	800	3x70	3A	60
10	P1-030-SUB-TR-1A	WP	030-SUB-ASP-1 (Q29)	030-SUB-TR-1A (AUX. JB)	WP	1PH POWER FEEDER	230VAC		3x10	3E	40
10	G-030-SUB-TR-1A	WP	030-SUB-TR-1A	EARTHING PIT	WP	NEUTRAL EARTHING			1x240	G1	25
11	P-030-SUB-TR-1B	WP	030-SUB-HVSWG-6.6 (Q1B)	030-SUB-TR-1B	WP	HV POWER FEEDER	6600VAC	800	3x70	3A	60
11	P1-030-SUB-TR-1B	WP	030-SUB-ASP-1 (Q10)	030-SUB-TR-1B (AUX. JB)	WP	1PH POWER FEEDER	230VAC		3x10	3E	35
13	G-030-SUB-TR-1B	WP	030-SUB-TR-1B	EARTHING PIT	WP	NEUTRAL EARTHING			1x240	G1	25
13	030-SUB-1 VBD-1A	-	030-SUB-TR-1A	030-SUB-1 VSWG-1 (IRC-A)	-	BUS DUCT	400VAC	2000A	-	-	-
13	030-SUB-1 VBD-1B	-	030-SUB-TR-1B	030-SUB-1 VSWG-1 (IRC-B)	-	BUS DUCT	400VAC	2000A	-	-	-

SUBSTATION AND CONTROL BUILDING SUBSTATION AND CONTROL BUILDING
SWITCHGEAR ROOM TRANSFORMER BAY



THIS DRAWING IS THE PROPERTY OF EGPCC. IT IS TO BE USED FOR THE PROJECT ONLY. IT IS NOT TO BE REPRODUCED OR COPIED IN ANY FORM OR BY ANY MEANS WITHOUT THE WRITTEN PERMISSION OF EGPCC. EGPCC IS NOT RESPONSIBLE FOR ANY DAMAGE OR LOSS OF DATA OR INFORMATION THAT MAY OCCUR AS A RESULT OF THE USE OF THIS DRAWING.

EGPC
EGPC
EGPC

THE EGYPTIAN CRUDE PETROLEUM CORPORATION (EGPC)
EGPC
EGPC

EGPC CRUDE OIL TANK FARM
ASROD AREA (MODULE-1)
ELECTRICAL INTERCONNECTION & WIRING DIAGRAM
6.6/0.4KV DRY TYPE TRANSFORMERS
(030-SUB-TR-1A/1B)

الشركة المصرية للبترول والبتروكيماويات
EGPC
EGPC

EGPC
EGPC
EGPC

SCALE: NONE
SHEET: 2
REVISION: 2
DATE: 01/01/2021
PROJECT: EGPC CRUDE OIL TANK FARM
DRAWN BY: [Name]
CHECKED BY: [Name]
APPROVED BY: [Name]



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)




System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

12.05- Electrical Cables Laying Certificates




ELECTRICAL EQUIPMENT LIST



EQUIPMENT NO.	EQUIPMENT TAG	DESCRIPTION	PLANTION
01	02-20-100-11	100 1000 1000 1000 1000	1000
02	02-20-100-12	100 1000 1000 1000 1000	1000
03	02-20-100-13	100 1000 1000 1000 1000	1000
04	02-20-100-14	100 1000 1000 1000 1000	1000
05	02-20-100-15	100 1000 1000 1000 1000	1000
06	02-20-100-16	100 1000 1000 1000 1000	1000
07	02-20-100-17	100 1000 1000 1000 1000	1000
08	02-20-100-18	100 1000 1000 1000 1000	1000
09	02-20-100-19	100 1000 1000 1000 1000	1000
10	02-20-100-20	100 1000 1000 1000 1000	1000
11	02-20-100-21	100 1000 1000 1000 1000	1000
12	02-20-100-22	100 1000 1000 1000 1000	1000
13	02-20-100-23	100 1000 1000 1000 1000	1000
14	02-20-100-24	100 1000 1000 1000 1000	1000
15	02-20-100-25	100 1000 1000 1000 1000	1000
16	02-20-100-26	100 1000 1000 1000 1000	1000
17	02-20-100-27	100 1000 1000 1000 1000	1000
18	02-20-100-28	100 1000 1000 1000 1000	1000
19	02-20-100-29	100 1000 1000 1000 1000	1000
20	02-20-100-30	100 1000 1000 1000 1000	1000

[illegible][illegible]

2. ALL WORKING ARE IN HALLWAYS
3. HAS DRAWING & CHECKED CORN WITH SENSITIVE ELECTRICAL EQUIPMENT
4. ALL EQUIPMENT SHALL BE OFFICIAL TESTED UNLESS OTHERWISE INDICATED
5. EQUIPMENT NOT SHALL BE SHUTTED AND REINSTALLED BY EPCO/OWA
6. ELECTRICAL EQUIPMENT MUST BE WAC ROOM (WAC WCC & LCP) SHALL BE SHUTTED AND REINSTALLED BY PRIORITY.

[illegible][illegible]

EAGC
THE AGRICULTURAL CRUDE PETROLEUM CO.

مجلس البترول الزراعي الكويت
EGCC
PO : THE AGRICULTURAL CRUDE PETROLEUM COMPANY [P.O.]
KF : AGROD
EGPC CRUDE OIL TANK FARM
AGROD AREA (MODULE-1)
SUBSTATION ELECTRICAL EQUIPMENT LAYOUT
المركبة الكهربائية للمحطة الفرعية واحدة
Enppi
ENGINEERING FOR PETROLEUM AND PROCESS INDUSTRIES
SPECIALIZING IN PLANT DESIGN
SHARJAH - U.A.E.



H.V. CABLE TRAYS

L.V. CABLE TRAYS

KEY PLAN



NOTES

1. ALL DIMENSIONS ARE IN METERS UNLESS OTHERWISE NOTED.
2. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
3. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
4. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
5. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
6. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
7. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
8. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
9. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
10. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
11. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
12. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
13. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
14. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:
15. CABLES SHALL BE OF THE FOLLOWING TYPES:
a. CABLES SHALL BE OF THE FOLLOWING TYPES:
b. CABLES SHALL BE OF THE FOLLOWING TYPES:
c. CABLES SHALL BE OF THE FOLLOWING TYPES:

IDENTIFICATION

NO.	DESCRIPTION	UNIT	QUANTITY
1	RECEIVER FOR CONSTRUCTION	EA	1
2	ISOLATOR FOR CONSTRUCTION	EA	1
3	RE-INSULATOR FOR CONSTRUCTION	EA	1
4	ISOLATOR FOR CONSTRUCTION	EA	1
5	RE-INSULATOR FOR CONSTRUCTION	EA	1
6	ISOLATOR FOR CONSTRUCTION	EA	1
7	RE-INSULATOR FOR CONSTRUCTION	EA	1
8	ISOLATOR FOR CONSTRUCTION	EA	1
9	RE-INSULATOR FOR CONSTRUCTION	EA	1
10	ISOLATOR FOR CONSTRUCTION	EA	1
11	RE-INSULATOR FOR CONSTRUCTION	EA	1
12	ISOLATOR FOR CONSTRUCTION	EA	1
13	RE-INSULATOR FOR CONSTRUCTION	EA	1
14	ISOLATOR FOR CONSTRUCTION	EA	1
15	RE-INSULATOR FOR CONSTRUCTION	EA	1
16	ISOLATOR FOR CONSTRUCTION	EA	1
17	RE-INSULATOR FOR CONSTRUCTION	EA	1
18	ISOLATOR FOR CONSTRUCTION	EA	1
19	RE-INSULATOR FOR CONSTRUCTION	EA	1
20	ISOLATOR FOR CONSTRUCTION	EA	1

EGPC
EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
SUBSTATION ELECTRICAL CABLE ROUTING LAYOUT

Scale: 1:100

Sheet: 2 of 2

Project: 01251-100-030-ECB-001

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

12.06- Electrical Cables Testing Certificates



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

RFL-IT 206

INSTRUMENT TYPE:

INSPECTION DATE & TIME

SERVICE VOLTAGE:

220KV

DOCUMENT NO.

ITR-EL-0006A

DISCIPLINE

ELECTRICAL

SHEET NO

AREA / PACKAGE:

N	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE "M.Ohm"			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"				RESULT	
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
1	P/1-030-SUB-PTR-1A	3x95	✓				0.1								✓
2	P/2-030-SUB-PTR-1A	3x95	✓				0.1								✓
3	P/3-030-SUB-PTR-1A	3x95	✓				0.1								✓
4	G/1-030-SUB-NER-1A	1x95	✓				0.1								✓
5	P/1-030-SUB-PTR-1B	3x95	✓				0.1								✓
6	P/2-030-SUB-PTR-1B	3x95	✓				0.1								✓
7	P/3-030-SUB-PTR-1B	3x95	✓				0.1								✓
8	G/1-030-SUB-NER-1B	1x95	✓				0.1								✓
9	P/1-030-SUB-HVSWG-6.6A	3x95	✓				0.1								✓
10	P/2-030-SUB-HVSWG-6.6A	3x95	✓				0.1								✓
11	P/3-030-SUB-HVSWG-6.6A	3x95	✓				0.1								✓
12	P/4-030-SUB-HVSWG-6.6A	3x95	✓				0.1								✓
13	P/1-030-SUB-HVSWG-6.6B	3x95	✓				0.1								✓
14	P/2-030-SUB-HVSWG-6.6B	3x95	✓				0.1								✓
15	P/3-030-SUB-HVSWG-6.6B	3x95	✓				0.1								✓
16	P/4-030-SUB-HVSWG-6.6B	3x95	✓				0.1								✓
17	P-030-SUB-TR-1A	3x70	✓				0.1								✓
18	P-030-SUB-TR-1B	3x70	✓				0.1								✓
19	P-030-ETPM2-TR-1	3x70	✓				0.1								✓
Remarks :-															

Remarks :-

Reference :-

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0006A



ENPPI

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

SYSTEM NO.

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

DOCUMENT NO.

DISPLINE

SHEET NO

PTJ-ELE-RFI- 208

INSTRUMENT TYPE:

SERIAL: 17015900385

SERVICE VOLTAGE: 400

TEST VOLTAGE: 1000

AREA / PACKAGE: SUBSTATION

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000






HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000														
NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"			RESULT	
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass
1	P1-030-SUB-TR-1A	3x10	✓	0.L	0.L	0.L								✓
2	P1-030-SUB-TR-1B	3x10	✓	0.L	0.L	0.L								✓
3	P1-030-LPDP-CR-1	3x16	✓	0.L	0.L	0.L								✓
4	P1-030-LPDP-CR-2	3x16	✓	0.L	0.L	0.L								✓
5	P1-030-LPDP-CR-3	3x16	✓	0.L	0.L	0.L								✓
6	P1-030-SUB-NER-1A	3x4	✓	0.L	0.L	0.L								✓
7	P1-030-SUB-NER-1B	3x4	✓	0.L	0.L	0.L								✓
8	P1-030-SUB-PTR-1A	4x10	✓	0.L	0.L	0.L								✓
9	P2-030-SUB-PTR-1A	4x10	✓	0.L	0.L	0.L								✓
10	P1-030-SUB-PTR-1B	4x10	✓	0.L	0.L	0.L								✓
11	P2-030-SUB-PTR-1B	4x10	✓	0.L	0.L	0.L								✓
12	P1-030-SUB-HVSWG-11	4x4	✓	0.L	0.L	0.L								✓
13														
14														
15														
16														

Remarks :-

Reference :-

NAME :	Ahmed Hassan	PETROJET	ENPPI	PMC
SIGNATURE				
DATE	6/6/2021			

ITR-EL-0006A

				EGPC CRUDE OIL TANK FARM	
HI POT INSULATION TEST					
INSPECTION AND TEST REPORT FOR					
SYSTEM NO.:		INSPECTION DATE & TIME		ITR NUMBER ITR-EL-0008	
SHEET NO 1 OF 1		Item/Tag NO. Rfi. 206			
Type :-					
Description of check					
NO.		Description of check			
1		No damage of cable has found and maintain insulation resistance			
2		Correct cable type/size/ installed as per approved drawing			
3		Calibration test certificate of testing equipment to be checked.			
Continuity Test : <input checked="" type="checkbox"/> ACCEPT <input type="checkbox"/> REJECT <input type="checkbox"/> N/A.					
Test Equipment List					
INSTRUMENT TYPE: SERIAL: SERVICE VOLTAGE: TEST VOLTAGE:					
Insulation Resistance Test MΩ					
PHASE TO PHASE					
PHASES TO ARMOR					
GR-ARM					
BR-BK					
BR-GR					
BR-ARM					
BK-ARM					
GR-ARM					
Hi-Pot test					
Phase BR Test Voltage (1.5Mv. kv)					
Phase		TEST VOLTAGE		TIME	
ARM,BK,GR-BR		15 Mv		385 Mv	
Phase BK Test Voltage (1.5Mv. kv)					
Phase		TEST VOLTAGE		TIME	
ARM,BK,GR-BK		15 Mv		405 Mv	
Phase GR Test Voltage (1.5Mv. kv)					
Phase		TEST VOLTAGE		TIME	
ARM,BK,GR-GR		15 Mv		310 Mv	
Insulation Resistance Test MΩ					
PHASE TO PHASE					
PHASES TO ARMOR					
GR-ARM					
BR-BK					
BR-GR					
BR-ARM					
BK-ARM					
GR-ARM					
Remarks :					
INSPECTION RESULTS: <input checked="" type="checkbox"/> APPROVE <input type="checkbox"/> REJECT <input type="checkbox"/> APPROVED W/ COMMENT					
NAME :		PETROJET		ENPPI	
SIGNATURE					
DATE				PMC	



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

12.07- Electrical Cables Termination Certificates



EGPC CRUDE OIL TANK FARM

Enppi



Owner : Egyptian General Petroleum Corporation (EGPC)

Project No: 01251-100-030

Contractor

CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001

Revision No.: 00

REQUEST FOR INSPECTION

CABLE TERMINATION AND TEST

ACTIVITY :

NOTIFICATION NO. :

PTJ-ELE-RFI- 208

DISCIPLINE :

ELEC

DATE :

02/06/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
				PETROJET	
				ENPPI	
				PMC	

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

SUBSTATION

18

C1-030-PM-04B

19

C1-030-PM-05A

20

C1-030-PM-05B

21

C3-030-SUB-AVR-1A

22

C3-030-SUB-AVR-1B

23

P1-030-SUB-TR-1A

24

P1-030-SUB-TR-1B

25

P1-030-LPDP-CR-1

26

P1-030-LPDP-CR-2

27

P1-030-LPDP-CR-3

28

C6-030-SUB-HVSWG-6.6A

29

C6-030-SUB-HVSWG-6.6B

30

C2-030-SUB-LVSWG-1A

31

C2-030-SUB-LVSWG-1B

32

P1-030-SUB-NER-1A

33

P1-030-SUB-NER-1B

34

P1-030-SUB-PTR-1A

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

PETROJET

ENPPI

PMC

NAME :

Ahmed Hassan

SIGNATURE

DATE

6/6/2021

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE TERMINATION AND SPLICING

INSPECTION REPORT NUMBER
PTJ-ELE-RFI-208

INSPECTION DATE & TIME
02/06/2021

ITR NUMBER
ITR-EL-0009

SYSTEM NO.
DISCIPLINE

ELEC

SHEET NO
1 OF 1

Item/Tag NO.

For All Cables tags in PTJ-ELE-RFI-208

Type :-

Core:

Size:

NO.

Description of check

ACCEPT

REJECT

N/A

RESULT

1

Check cable glands are correct type and size as per cable schedule.

✓

2

Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins

✓

3

Check cable tag is done correctly.

✓

4

Test and confirm conductor, phase continuity.

✓

5

Check insulation resistance test (megger) is completed *

✓

6

Check Hi-pot test is completed, only for MV/HV cables *

✓

7

Connect all cores at both ends and confirm all connections are correct as per termination diagram.

✓

8

Confirm spare cores, screens are earthed and conform to design drawings/specifications

✓

9

Check enclosure cover is installed, no damages and no bolts are missing

✓

10

Calibration test certificate of testing equipment to be checked.

✓

Remarks :

*1 : ITR-EL-006A/B

*11 : ITR-EL-008

NAME :

PETROJET

ENPPI

PMC

SIGNATURE



Ahmed Hassan

DATE

6/6/2021

ITR-EL-0009

ITR-QC-0001

DATE							
SIGNATURE							
NAME :		PETROJET		ENPPI		PMC	
Inspection result : A - Approved B - Reject C - Approved with Comment NOTE:							
19	P-030-EPM2-TR-1						
18	P-030-SUB-TR-1B						
17	P-030-SUB-TR-1A						
16	P/4-030-SUB-HVSWG-6.6B						
15	P/3-030-SUB-HVSWG-6.6B						
14	P/2-030-SUB-HVSWG-6.6B						
13	P/1-030-SUB-HVSWG-6.6B						
12	P/4-030-SUB-HVSWG-6.6A						
11	P/3-030-SUB-HVSWG-6.6A						
10	P/2-030-SUB-HVSWG-6.6A						
9	P/1-030-SUB-HVSWG-6.6A						
8	G1-030-SUB-NER-1B						
7	P/3-030-SUB-PTR-1B						
6	P/2-030-SUB-PTR-1B						
5	P/1-030-SUB-PTR-1B						
4	G1-030-SUB-NER-1A						
3	P/3-030-SUB-PTR-1A						
2	P/2-030-SUB-PTR-1A						
1	P/1-030-SUB-PTR-1A						
	CABLE TERMINATION AND SPLICING	MODULE 1	24-May-21				
NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS
INSPECTION							
ACTIVITY : CABLE TERMINATION AND SPLICING NOTIFICATION NO. : PTJ-INS-RFL-206 DISCIPLINE : E&I DATE : 5/24/2021							
REQUEST FOR INSPECTION							
Owner :		Egyptian General Petroleum Corporation (EGPC)		Project No: 01251-100-030		Revision No. : 00	
Contractor		CONSORTIUM (ENPPI / PETROJET)		Document No: ITR-QC-0001			
				EGPC CRUDE OIL TANK FARM			

CABLE TERMINATION AND SPLICING

INSPECTION REPORT NUMBER RFI-206
 INSPECTION DATE & TIME
 ITR NUMBER ITR-EL-0009
 DISCIPLINE ELEC
 SHEET NO 1 OF 1

Item/Tag NO.

For all cables in RFI 206

Type :-

Core:

Size:

NO.

Description of check

RESULT
 ACCEPT REJECT N/A.

1	Check cable glands are correct type and size as per cable schedule.	✓	
2	Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins satisfactory.	✓	
3	Check cable tag is done correctly.	✓	
4	Test and confirm conductor, phase continuity.	✓	
5	Check insulation resistance test (megger) is completed *	✓	
6	Check Hi-pot test is completed, only for MV/HV cables ***	✓	
7	Connect all cores at both ends and confirm all connections are correct as per termination diagram.	✓	
8	Confirm spare cores, screens are earthed and conform to design drawings/specifications		✓
9	Check enclosure cover is installed, no damages and no bolts are missing	✓	
10	Calibration test certificate of testing equipment to be checked.	✓	

Remarks :

PETROJET

ENPPI

PMC

NAME :

SIGNATURE

DATE



ITR-EL-0009



Project No: 01251-100-030
:01251-100-031
Document No: ITR-QC-0001
Revision No.: 00

BUS DUCT INSTALLATION

DATE:

		EGPC CRUDE OIL TANK FARM			
---	--	---------------------------------	--	---	--



BUS DUCT INSTALLATION






INSPECTION REPORT NUMBER		INSPECTION DATE & TIME		DOCUMENT No.		DISPLINE		ELECTRICAL		SHEET NO	
K-1-150				ITR-EL-0015							
AREA DESCRIPTION											
Busway type				Rated Voltage							

NO.	INSPECTION	RESULT		
		ACCEPT	REJECT	N/A.

1	Check that the min clearances between the Busway sections and the edge of the wall not less than 100 mm	✓		
2	Check that the Min clearance distance between the top of the Busway and ceiling not less than 1000 mm at tap-off	✓		
3	Check that the Min mounting clearances between the two parallel Busway Edge wise / Flat wise not less than (if applicable)	✓		
4	Check that the min distance between each two supports is not less than the recommended value on installation manual.	✓		
5	Check that the min distance between the joint blocks axis and below floor slab for the risers is in accordance to recommended value in installation manual	✓		
6	Check that the min distance between the joint block axis and the corresponding upper ceiling for the risers is in accordance to recommended value in installation manual.	✓		
7	Check that min clearance for the Busway trucking through the opening of the floor or through the wall is not less than 50mm.	✓		
8	Check that there is no any joint block is positioned in the floor slab/wall	✓		
9	Check that Busways components are free from physical damage	✓		
10	Check that the Busways during the installations are not exposed to any bad conditions (Dust, Vapors or abnormal vibrations)	✓		
11	Verify that the size of the steel threaded drop rod is not less than mentioned value in installation manual	✓		
12	Check that the used supports are suitable to installation type and verify proper fixation of supports	✓		
13	Verify that the used fixing system for risers is suitable to rated currents of the risers as per installation manual recommendations.	✓		
14	Verify that supporting of the Busway is independently from supports for other building system such as (fall ceiling- piping – duct work)	✓		
15	Verify that the vertical busway is protected from moisture or dust from unfinished roof.	✓		

REMARKS:

NAME	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			23-3-2024

 		EGPC CRUDE OIL TANK FARM	
Owner : Egyptian General Petroleum Corporation (EGPC) Project No: 01251-100-030		Contractor CONSORTIUM (ENPPI / PETROJET) Document No: ITR-QC-0001 Revision No. : 00	
REQUEST FOR INSPECTION			
ACTIVITY : PTJ-ELE-RFI-164			
NOTIFICATION NO. : _____ DISCIPLINE : ELECTRICAL		DATE : 4/5/2021	
NO.	DESCRIPTION	LOCATION	DATE / TIME
1	030-SUB-TR-1A		
2	030-SUB-TR-1B		
DRY TRANSFORMER INSTALLATION 5-Apr-21			
INSPECTION			
PETROJET ENPPI PMC			
REMARKS			
NOTE: Inspection result : A - Approved B - Reject C - Approved with Comment			
NAME	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

POWER TRANSFORMER INSTALLATION

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

DISCIPLINE

SHEET NO

RFI-164

JOB DESCRIPTION

AREA DESCRIPTION

System Voltage

Transformer No.

Rating

Serial No.

NO.

INSPECTION

RESULT

1 The transformer room must be dry, and clean, the flowing of the water must be prevented

N/A

2 Adequate ventilation is to be provided for heat dissipation

N/A

3 For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards

✓

4 The spacing of the HV cables should be according to standards

✓

5 If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection

N/A

6 The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately isolated from active parts as per the requirements of standards

N/A

7 Check all the screws on HV coils and on L.V connections, if necessary tighten according to the installation manual

N/A

REMARKS:

REFERENCE DOCUMENTS:

NAME :	PETROJET	ENPPI	PMC
SIGNATURE			
DATE			

ITR-EL-0017


System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

12.08- FAT Reports & Certificates

System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

12.09- SAT Reports & Certificates

06L-004

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

1. Pre-installation inspection

#	Description	Result	Remark
1.1	If any transportation damages are found, it shall be reported to the Transportation Company	OK	
1.2	The transformer shall be lifted and carried by the lifting lugs	OK	
1.3	During loading and/or unloading of the transformer by crane, swaying movements should be avoided. As knocks against walls or other objects may cause damage to the HV-windings or may cause damage to spacers.	OK	
1.4	The rollers shall be fitted	OK	
1.5	The transformer shall be pulled from the pulling eyes on the lower frame. It shall not be moved by pushing on to the coils in any case	OK	
1.6	The off-loading has to be done carefully	OK	
1.7	Dust which accumulates on transformer during transport or storage should be cleaned by using compressed air	NOT OK	The room and transformer must be clean
1.8	The storehouse shall be a covered place, which shall not be cooler than -25°C. Transformers in storage must be protected from the direct sunlight and condensation water	OK	
1.9	Check Direction of Air Flow According to Drawing	N/A	
1.10	Check for Forced Ventilation (Fans controlled by Thermostat system)	N/A	

Comments:

Client (PPC): Mohamed Ibrahim For. M. Omar

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed


"NOK": Didn't pass

"N.A": Not applicable

Schneider Electric	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
------------------------------	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.11	Check for Forced Ventilation (Fans Only)	N/A	
1.12	Check for Natural Ventilation (Door Openings, Ventilation Openings) as per below fig.	N/A	



2. Installation inspection

#	Description	Result	Remark
1.1	The transformer room must be dry and clean, the flowing of the water must be prevented	OK	
1.2	Adequate ventilation is to be provided for heat dissipation	NOT OK	The fan of room has not install yet
1.3	For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards	OK	
1.4	The spacing of the HV cables should be according to standards	OK	

Comments:

Client (PPC): Mohamed Ibrahim *For. M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*

Schneider rep.: Khamis Ramadan *Khamis Ramadan*

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.5	If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection	N/A	
1.6	The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately Isolated from active parts as per the requirements of standards	OK	
1.7	Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual	OK	

3. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	OK	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual). (if available)	OK	

Comments:

Client (PPC): Mohamed Ibrahim *For M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*


Schneider rep.: Khamis Ramadan *[Signature]*

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	

4. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (If found).	N/A	

2.3 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ		DAR Value 60Sec/30Sec	Remarks
			30 Sec	60 Sec		
1	HV-(LV+E)	5000	509 GΩ	1.056 TΩ	2.07	
2	HV-LV	2500	290.70GΩ	1.024 TΩ	3.52	
3	LV-(HV+E)	1000	121 GΩ	167.7 GΩ	1.38	

Comments:

Client (PPC): Mohamed Ibrahim *for M. Omar*

Customer (Enppi): Ahmed Nadeem *Ahmed*


Schneider rep.: Khamis Ramadan *[Signature]*

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

2.4 Voltage ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	ry	yb	br		
1	402.5	402.5	402.2	23.22	23.20	23.21	17.3374	-0.071310756
2	402.5	402.6	402.2	23.77	23.75	23.75	16.9398	-0.161456734
3	402.5	402.5	402.2	24.35	24.33	24.33	16.5347	-0.210431946
4	402.6	402.5	402.2	25.02	25	25	16.093	-0.034448208
5	402.5	402.6	402.3	25.66	25.65	25.64	15.6907	-0.100212135

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- Real ratio = $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio = $\left(\frac{RY+YB+BR}{3} \right) / \left(\frac{ry+yb+br}{3} \right)$
- Error = $\frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.5 Phase Rotation Check

Secondary voltage	Phase1	Phase2	Phase3
Secondary voltage	L 1-2	L 2-3	L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim *For. M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*


Schneider rep.: Khamis Ramadan *Khamis Ramadan*

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist		Ref: TR-CK-01 Rev: 26/10/2020	

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

5. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:


Client (PPC): Mohamed Ibrahim *For. M. Omar*
 Customer (Enppi): Ahmed Nadeem *A. Nadeem*
 Schneider rep.: Khamis Ramadan *Khamis Ramadan*

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

1. Pre-installation inspection

#	Description	Result	Remark
1.1	If any transportation damages are found, it shall be reported to the Transportation Company	OK	
1.2	The transformer shall be lifted and carried by the lifting lugs	OK	
1.3	During loading and/or unloading of the transformer by crane, swaying movements should be avoided. As knocks against walls or other objects may cause damage to the HV-windings or may cause damage to spacers.	OK	
1.4	The rollers shall be fitted	OK	
1.5	The transformer shall be pulled from the pulling eyes on the lower frame. It shall not be moved by pushing on to the coils in any case	OK	
1.6	The off-loading has to be done carefully	OK	
1.7	Dust which accumulates on transformer during transport or storage should be cleaned by using compressed air	NOT OK	The room and transformer must be clean
1.8	The storehouse shall be a covered place, which shall not be cooler than -25°C. Transformers in storage must be protected from the direct sunlight and condensation water	OK	
1.9	Check Direction of Air Flow According to Drawing	N/A	
1.10	Check for Forced Ventilation (Fans controlled by Thermostat system)	N/A	

Comments:

Client (PPC): Mohamed Ibrahim *Fay. M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*


Schneider rep.: Khamis Ramadan *K. Ramadan*

Legend

"OK": Successfully passed


"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.11	Check for Forced Ventilation (Fans Only)	N/A	
1.12	Check for Natural Ventilation (Door Openings, Ventilation Openings) as per below fig.	N/A	



2. Installation inspection

#	Description	Result	Remark
1.1	The transformer room must be dry and clean, the flowing of the water must be prevented	OK	
1.2	Adequate ventilation is to be provided for heat dissipation	NOT OK	The fan of room has not install yet
1.3	For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards	OK	
1.4	The spacing of the HV cables should be according to standards	OK	

Comments:

Client (PPC): Mohamed Ibrahim *for M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*


Schneider rep.: Khamis Ramadan *Khamis Ramadan*

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	--	----------------------------------

Date	15/3/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.5	If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection	N/A	
1.6	The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately Isolated from active parts as per the requirements of standards	OK	
1.7	Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual	OK	

3. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	OK	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual). (if available)	OK	

Comments:

Client (PPC): Mohamed Ibrahim

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

For. Mohamed
A. Nadeem


[Signature]

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	

4. Commissioning checks


#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (If found).	N/A	

2.3 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ		DAR Value 60Sec/15Sec	Remarks
			15 Sec	60 Sec		
1	HV-(LV+E)	5000	223 GΩ	779 GΩ	3.49	
2	HV-LV	2500	1.441 TΩ	2.221 TΩ	1.54	
3	LV-(HV+E)	1000	106.5 GΩ	159.2 GΩ	1.49	

Comments:

Client (PPC): Mohamed Ibrahim 

Customer (Enppi): Ahmed Nadeem 


Schneider rep.: Khamis Ramadan 

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	- Dry type transformers - testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

2.4 Voltage ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	ry	yb	br		
1	402.3	402.7	402	23.22	23.21	23.19	17.337	-0.069103229
2	402.2	402.7	402	23.8	23.79	23.73	16.9223	-0.05807497
3	402.2	402.7	402	24.38	24.37	24.31	16.5193	-0.116964886
4	402.3	402.7	402.1	25.02	25.01	24.98	16.0925	-0.03121055
5	402.3	402.7	402.1	25.66	25.64	25.62	15.6929	-0.114371401

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- Real ratio = $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio = $\left(\frac{RY+YB+BR}{3} \right) / \left(\frac{ry+yb+br}{3} \right)$
- Error = $\frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.5 Phase Rotation Check

Secondary voltage	Phase1	Phase2	Phase3
Secondary voltage	L 1-2	L 2-3	L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim *For. M. Omar*

Customer (Enppi): Ahmed Nadeem *Atabed*


Schneider rep.: Khamis Ramadan *[Signature]*

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
--	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kG	3505	Energization date	

5. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim *For M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*


Schneider rep.: Khamis Ramadan *Khamis Ramadan*

Legend

"Ok": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01 Rev: 26/10/2020
---	--	----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

1. Pre-installation inspection

#	Description	Result	Remark
1.1	If any transportation damages are found, it shall be reported to the Transportation Company	OK	
1.2	The transformer shall be lifted and carried by the lifting lugs	OK	
1.3	During loading and/or unloading of the transformer by crane, swaying movements should be avoided. As knocks against walls or other objects may cause damage to the HV-windings or may cause damage to spacers.	OK	
1.4	The rollers shall be fitted	OK	
1.5	The transformer shall be pulled from the pulling eyes on the lower frame. It shall not be moved by pushing on to the coils in any case	OK	
1.6	The off-loading has to be done carefully	OK	
1.7	Dust which accumulates on transformer during transport or storage should be cleaned by using compressed air	NOT OK	The room and transformer must be clean
1.8	The storehouse shall be a covered place, which shall not be cooler than -25°C. Transformers in storage must be protected from the direct sunlight and condensation water	OK	
1.9	Check Direction of Air Flow According to Drawing	N/A	
1.10	Check for Forced Ventilation (Fans controlled by Thermostat system)	N/A	

Comments:

Client (PPC): Mohamed Ibrahim For. *M. Ibrahim*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*


Schneider rep.: Khamis Ramadan *K. Ramadan*

Legend

"Ok": Successfully passed


"NOK": Didn't pass

"N.A": Not applicable

	Dry type transformers testing and commissioning checklist	Ref: TR-CK-01, Rev: 26/10/2020
---	--	-----------------------------------

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kG	3505	Energization date	

#	Description	Result	Remark
1.11	Check for Forced Ventilation (Fans Only)	N/A	
1.12	Check for Natural Ventilation (Door Openings, Ventilation Openings) as per below fig.	N/A	



2. Installation inspection

#	Description	Result	Remark
1.1	The transformer room must be dry and clean, the flowing of the water must be prevented	OK	
1.2	Adequate ventilation is to be provided for heat dissipation	NOT OK	The fan of room has not install yet
1.3	For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards	OK	
1.4	The spacing of the HV cables should be according to standards	OK	

Comments:

Client (PPC): Mohamed Ibrahim *For M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*

Schneider rep.: Khamis Ramadan *K. Ramadan*

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



- Dry type transformers - testing and commissioning checklist

Ref: TR-CK-01
Rev: 26/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000kVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kg	3505	Energization date	

2.4 Voltage ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	RY	yB	br		
1	402.3	402.7	402	23.22	23.21	23.19	17.337	-0.069103229
2	402.2	402.7	402	23.8	23.79	23.73	16.9223	-0.05807497
3	402.2	402.7	402	24.38	24.37	24.31	16.5193	-0.116964886
4	402.3	402.7	402.1	25.02	25.01	24.98	16.0925	-0.03121055
5	402.3	402.7	402.1	25.66	25.64	25.62	15.6929	-0.114371401

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- $\text{Real ratio} = \frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- $\text{Measured ratio} = \frac{RY+YB+BR}{RY+yB+br} \times \frac{3}{3}$
- $\text{Error} = \frac{\text{Real Ratio} - \text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.5 Phase Rotation Check

Secondary voltage	Secondary voltage		
	Phase1	Phase2	Phases3
L 1-2			
L 2-3			
L 3-1			

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Dry type transformers

testing and commissioning checklist

Ref: TR-CK-01

Rev: 26/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass KG	3505	energization date	

#	Description	Result	Remark
1.5	If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection	N/A	
1.6	The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately isolated from active parts as per the requirements of standards	OK	
1.7	Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual	OK	

3. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	OK	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual). (if available)	OK	

Comments:

Client (PPC): Mohamed Ibrahim *for M. Omar*

Customer (Enppi): Ahmed Nadeem *A. Nadeem*

Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



Dry type transformers testing and commissioning checklist

Ref: TR-CK-01
Rev: 26/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	S132
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kg	3505	Energization date	

#	Description	Result	Remark
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	

4. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	N/A	

2.3 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ	DAR Value	Remarks
1	HV-(LV+E)	5000	509 GΩ	1.056 TΩ	2.07
2	HV-LV	2500	290.70GΩ	1.024 TΩ	3.52
3	LV-(HV+E)	1000	121 GΩ	167.7 GΩ	1.38

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N/A": Not applicable

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial//	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1413.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kg	3505	Energization date	

2.4 Voltage ratio test

Tap Position	HV Applied volts (V)			LV Measured volts (V)			Measured Ratio	Error
	RY	YB	BR	ry	yb	br		
1	402.5	402.5	402.2	23.22	23.20	23.21	17.3374	-0.071310756
2	402.5	402.6	402.2	23.77	23.75	23.75	16.9398	-0.161456734
3	402.5	402.5	402.2	24.35	24.33	24.33	16.5347	-0.210431946
4	402.6	402.5	402.2	25.02	25	25	16.093	-0.034448208
5	402.5	402.6	402.3	25.66	25.65	25.64	15.6907	-0.100212135

- Applied voltage connected only on primary windings
- Applied voltage should be stable
- Real ratio = $\frac{\text{Rated Voltage Primary}}{\text{Rated Voltage Secondary}}$
- Measured ratio = $\frac{\text{RY+YB+BR}}{3} / \frac{\text{ry+yb+br}}{3}$
- Error = $\frac{\text{Real Ratio}-\text{Measured Ratio}}{\text{Real Ratio}} \times 100$
- Test is enough on only one tap position

2.5 Phase Rotation Check

Secondary voltage		
Phase1	Phase2	Phase3

Secondary voltage		
L 1-2	L 2-3	L 3-1

N.B: Secondary Line Voltage must not be greater than 415 VA

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N/A": Not applicable

Dry type transformers
Testing and commissioning
checklist

Ref: TR-CK-01
Rev: 26/10/2020

Dry type transformers testing and commissioning checklist

Ref: TR-CK-01
Rev: 20/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1A
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455389
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.98	Total mass kg	3505	Energization date	

5. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim For. Al. Omar
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"Ok": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable

Date	15/06/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass KG	3505	Energization date	

1. Pre-installation inspection

#	Description	Result	Remark
1.1	If any transportation damages are found, it shall be reported to the Transportation Company	OK	
1.2	The transformer shall be lifted and carried by the lifting lugs	OK	
1.3	During loading and/or unloading of the transformer by crane, swaying movements should be avoided. As knocks against walls or other objects may cause damage to the HV-windings or may cause damage to spacers.	OK	
1.4	The rollers shall be fitted	OK	
1.5	The transformer shall be pulled from the pulling eyes on the lower frame. It shall not be moved by pushing on to the coils in any case	OK	
1.6	The off-loading has to be done carefully	OK	
1.7	Dust which accumulates on transformer during transport or storage should be cleaned by using compressed air	NOT OK	The room and transformer must be clean
1.8	The storehouse shall be a covered place, which shall not be cooler than -25°C. Transformers in storage must be protected from the direct sunlight and condensation water	OK	
1.9	Check Direction of Air Flow According to Drawing	N/A	
1.10	Check for Forced Ventilation (Fans controlled by Thermostat system)	N/A	

Comments:

Client (PPC): Mohamed Ibrahim for. H. H. H.

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed

"NOK": Didn't pass


"N/A": Not applicable

Dry type transformers
testing and commissioning
checklist

Ref: TR-CK-01
Rev: 26/10/2020

Date	15/6/2021	Order Number	EQA0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kg	3505	Energization date	

#	Description	Result	Remark
1.11	Check for Forced Ventilation (Fans Only)	N/A	
1.12	Check for Natural Ventilation (Door Openings, Ventilation Openings) as per below fig.	N/A	



2. Installation inspection

#	Description	Result	Remark
1.1	The transformer room must be dry and clean, the flowing of the water must be prevented	OK	
1.2	Adequate ventilation is to be provided for heat dissipation	NOT OK	The fan of room has not install yet
1.3	For indoor installation care must be taken to place transformers at a distance from the wall in keeping with insulation level mentioned in the rating plate as well as the requirements stipulated in standards	OK	
1.4	The spacing of the HV cables should be according to standards	OK	

Comments:

Client (PPC): Mohamed Ibrahim for M. Omar
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N/A": Not applicable

Dry type transformers

testing and commissioning checklist

Ref: TR-CK-01
Rev: 26/10/2020

15/10/2021

15/10/2021

15/10/2021

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB-TR-1B
Rated Power kVA	1000kVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kg	3505	Energyization date	

#	Description	Result	Remark
1.5	If the LV/HV terminal is aluminum, The necessary precautions will be taken for the copper cable or copper bus bar connection	N/A	
1.6	The connection cables for transformer auxiliary shall be fixed rigidly to cable channels adequately isolated from active parts as per the requirements of standards	OK	
1.7	Check all the screws on HV coils and on LV connections, if necessary tighten according to the installation manual	OK	

3. Pre-commissioning inspection

#	Description	Result	Remark
1.1	Verify that equipment name plates are according to the corresponding drawings.	OK	
1.2	Make a close examination for shipping brackets or fixtures that may not have been removed during installation.	OK	
1.3	Verify appropriate anchorage, fixation, required area clearances, physical damage, and cleanliness.	OK	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage specially at bushing areas.	OK	
1.5	Verify that the installation ground is correctly leveled.	OK	
1.6	Verify the tightness of accessible bolted electrical connections using the calibrated torque-wrench method.	OK	
1.7	Verify that fixed tap connections are as per the drawings.	OK	
1.8	Check CT's ratings and polarity (Visual). (if available)	OK	

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable



Dry type transformers testing and commissioning checklist

Ref. TR-CK-01
Rev: 26/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agroad 1 (Area 030)	Equip. Tag	030 SUB TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass kg	3505	energization date	

#	Description	Result	Remark
1.9	Verify connection of all alarm, control, and trip circuits for temperature, pressure relief device, pressure fault relay and any other if found.	OK	
1.10	Verify that the control and alarm settings for temperature indicators are as specified.	OK	
1.11	Verify that customer connections to remote power, operators, interlocks, and indicators have been made.	OK	

4. Commissioning checks

#	Description	Result	Remark
2.1	Availability of the required auxiliary supply for control operation.	OK	
2.2	Cooling system operate correctly and check temperature module settings (if found).	N/A	

2.3 Insulation resistance test for the winding

#	Connection	Test Voltage in DC Volts	Resistance in GΩ	DAR Value	Remarks
1	HV-(LV+E)	5000	223 GΩ	779 GΩ	3.49
2	HV-LV	2500	1.441 TΩ	2.221 TΩ	1.54
3	LV-(HV+E)	1000	106.5 GΩ	159.2 GΩ	1.49

Comments:

Client (PPC): Mohamed Ibrahim
Customer (Enppi): Ahmed Nadeem
Schneider rep.: Khamis Ramadan

Legend
"OK": Successfully passed
"NOK": Didn't pass
"N.A": Not applicable



Dry type transformers testing and commissioning checklist

Ref: TR-CK-01
Rev: 26/10/2020

Date	15/6/2021	Order Number	E99-0001	Site Location	Suez
Customer	Enppi	Project	Agrood 1 (Area 030)	Equip. Tag	030-SUB- TR-1B
Rated Power kVA	1000KVA	Service Voltage	400	TR Serial#	1455390
Rated HV @ no-load	6600	Rated LV @ no-load	400	Phases	3
Rated current - HV	87.5	Rated current - LV	1443.4	Frequency (Hz)	50
Cooling type	AN	Manufacturing year	2020	Vector group	DYN11
Impedance Voltage %	4.85	Total mass KG	3505	Energyization date	

5. Pre-energization checks

#	Description	Result	Remark
3.1	Check that transformer is clean and safe to energize.		
3.2	Check that Barriers, covers and shutters are installed in its place (if found).		
3.3	Verify correct equipment connection to earth link.		
3.4	Neutral connection to earth link.		
3.5	Check the primary and secondary connection status.		

Comments:

Client (PPC): Mohamed Ibrahim

Customer (Enppi): Ahmed Nadeem

Schneider rep.: Khamis Ramadan

Legend

"OK": Successfully passed

"NOK": Didn't pass

"N.A": Not applicable

Insulation Resistance Test For Busways

Total Page:

Ref: BW-TS-2

INC 1 TRI

Date : 27/6/2021

Site Location : AGR00D-1

Order Number : S20008.15

Equip. Tag : LV

Customer : Enppi

Rated Voltage : 400V

Project : EGPC CRUDE OIL TANK FARM PROJECT

Test Stage: ☐ Commissioning ☐ Pre-energizing

Test Device:

Model : Megger

S.N:SVN233933432

Insulation resistance (Megohms)			
Phase to phase	A-B:80G	B-C:144G	C-A:81G
Phase to ground	A-GND: 136G	B-GND: 120G	C-GND: 81G
Phase to Neutral	A-N: 70G	B-N:98G	C-N:137G
Neutral to ground	31G		

Notes:-

- The Megohms readings should not be less than the value calculated from the following formula.
Mega Ohms = 100 / length of run (in feet) or Megohms = 30.5 / length of run (in meters) at least 1 Mega Ohm.
- If readings are less than the values calculated from the formula consider drying the air with in the building for at least a day and then re-measure.
- If low readings persist, contact the factory.
- Each link is disconnected by an isolating device
- Each link is disconnected from upstream transformer, with the main circuit breaker up stream of L.V switch board unplugged & in the open position

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem

Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahim

Signature-----

Schneider rep.: Name-----Mahmoud abd elnour

Signature-----

Date: 27/6/2021

Order Number: S20008.15

Customer: Enppi

Project: EGPC CRUDE OIL TANK FARM PROJECT

Service voltage : 400V

Rated Voltage : 400V

Equip. Tag : LV

Site Location : AGROOD-1

Test Stage:

☐

Commissioning

☐

Pre-energizing

Test Device:

SRV1147858pg

Model : Megger

Insulation resistance (Megohms)			
Phase to phase	A-B: 80G	B-C: 137G	C-A: 80G
Phase to ground	A-GND: 136G	B-GND: 120G	C-GND: 81G
Phase to Neutral	A-N: 23G	B-N: 25G	C-N: 27G
Neutral to ground	73G		

Notes:-

- The Megohms readings should not be less than the value calculated from the following formula.
Mega Ohms = 100 / length of run (in feet) or Megohms = 30.5 / length of run (in meters) at least 1 Mega Ohm.
- If readings are less than the values calculated from the formula consider drying the air with in the building for at least a day and then re-measure.
- If low readings persist, contact the factory.
- Each link is disconnected by an isolating device
- Each link is disconnected from upstream transformer, with the main circuit breaker up stream of L.V switch board unplugged & in the open position

Comments:

Enppi

rep.: Name-Eng. Ahmed Nadeem



Signature

rep.: Name-Eng: Mohamed Ibrahim

Signature

Schneider rep.: Name—Mahmoud abd elnour

12.10- Electrical Pre-Commissioning Check Lists

<div><div><div><div>Enppi</div><div>پترو جت</div></div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div><div></div></div>		System ID	030-EL-004
		System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation 11/0.4KV Dry Type Distribution Transformers & busducts	SYSTEM ID : 030-EL-004
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type Distribution Transformers & busducts	SUB-SYSTEM ID : 030-EL-004
ITEM TAG No. : P1-030-SUB-TR-1B	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.
		PL		
1	Construction punch list to be checked.	✓		
2	Check cables are correctly fixed to trays and supports.	✓		
3	Check cables through walls or ceilings are correctly sealed.	NA		
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓		
5	Check identification tags of all conductors and wires.	✓		
6	Check connection, termination and joints of cables are correctly executed.	✓		
7	Inspect cables for jacket damage.	✓		
8	Ensure that the correct size and type of crimping lugs have been used.	✓		
9	Check that the bending radius of cables is not less than the minimum established.	✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓		
11	Tie wraps to be used for cable and wires fixation.	✓		

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDP C Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : P1-030-SUB-TR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
		OK/NA/PL	PL
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

DATE		SIGNATURE		NAME		COMPANY	
						ENPPI	
						CUSTOMER	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS:							
11	Tie wraps to be used for cable and wires fixation.	✓					
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓					
9	Check that the bending radius of cables is not less than the minimum established.	✓					
8	Ensure that the correct size and type of crimping lugs have been used.	✓					
7	Inspect cables for jacket damage.	✓					
6	Check connection, termination and joints of cables are correctly executed.	✓					
5	Check identification tags of all conductors and wires.	✓					
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓					
3	Check cables through walls or ceilings are correctly sealed.	✓					
2	Check cables are correctly fixed to trays and supports.	✓					
1	Construction punch list to be checked.	✓					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	PL		
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)							
PROJECT NUMBER : 1251-100							
DISCIPLINE : Electrical							
SYSTEM NAME : Substation 11/0.4KV Dry Type							
SUB-SYSTEM NAME : Distribution Transformers & busducts							
ITEM TAG No. : P1-030-SUB-TR-1A							
AREA : 30							
REF. DWGS/DOCS :							
PRE-COMMISSIONING CHECK LIST							
MEDIUM VOLTAGE CABLES							
EL-31 A							

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004			
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004			
ITEM TAG No. : P1-030-SUB-TR-1A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
12	Trench markers to be checked w.r.t approved documents.	N/A			
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓			
14	Inspect cable laid in trenches, segregation and protection.	N/A			
15	Cables to be tested (continuity/insulation resistance).(*)	✓			
16	Equipment test report and inspection certificate to be checked.	✓			
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A			
18	Calibration test certificate of testing equipment to be checked.	N/A			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004			
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004			
ITEM TAG No. : G-030-SUB-TR-1B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	NA			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : G-030-SUB-TR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE (I)

200	5000V	6.6KV & Above
200	2500V	3.3KV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		FL-31 A	
PROJECT TITLE : EDP-C Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME		Substation 11/0.4KV Dry Type			
SUB-SYSTEM NAME		Distribution Transformers & busducts			
ITEM TAG No.		: G-030-SUB-TR-1A			
REF. DWGS/DOCS					
DISCIPLINE		: Electrical			
SYSTEM ID		: 030-EL-004			
SUB-SYSTEM ID		: 030-EL-004			
AREA		: 30			
No.		DESCRIPTION			
PL		RESULT			
ITEM No.		OK/NA/PL			
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	N.A			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME					
SIGNATURE					
DATE					

PAGE 1 OF 1



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE (I)

NOTES:

PRE-COMMISSIONING CHECK LIST		BUS BAR TRUNKING SYSTEM		EL-07 A	
PROJECT TITLE : EDP C Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004			
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004			
ITEM TAG No. : 030-SUB-LVBD-1B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check bus duct assembly & installation w.r.t approved documents.		✓		
3	Bus-duct properly supported.		✓		
4	No mechanical damage.		✓		
5	Check Bus-duct installation for facilitation of maintenance work.		✓		
6	Check bus duct inside & outside cleaning.		✓		
7	Ensure all bus bar joints are clean and free from dirt and debris.		✓		
8	Bus bars and connecting links tightened to specified torque value as per manufacture recommendation.		✓		
9	Check bus duct grounding connections.		✓		
10	Check nameplate details as per approved documents.		✓		
11	Check heater circuit. (If Any)		NA		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		CUSTOMER	
NAME		ENRPP			
SIGNATURE					
DATE					

PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)		PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM NAME : Distribution Transformers & busducts		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-LVBD-1B		AREA		: 30	
REF. DWGS/DOCS :					
No.		DESCRIPTION		OK/NA/PL	ITEM No.
12	Perform insulation-resistance tests (Megger Test) at the DC test voltage appropriate for each bus section, phase-to-phase and phase-to ground(*)	NA			
13	Continuity tests shall be across all bolted connections in order to check their tightness.	✓			
14	Equipment test report and inspection certificate to be checked.	✓			
15	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA			
16	Calibration test certificate of testing equipment to be checked.	NA			
REMARKS AND OBSERVATIONS :					
(*) Refer to table [II]					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME					
SIGNATURE					
DATE					



PRE-COMMISSIONING CHECK LIST
BUS BAR TRUNKING SYSTEM
EL-07 A

INSULATION TEST

TABLE OF MINIMUM TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (kV)	TEST VOLTAGE (V) (one minute)	MINIMUM INSULATION RESISTANCE (M.OHMS)
33	5000	200
22	5000	200
11	5000	200
6.6	1000	200
3.3	1000	200
0.6	1000	100
0.4	1000	100
CONTROL WIRING	500	10

TABLE III

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced

PRE-COMMISSIONING CHECK LIST		BUS BAR TRUNKING SYSTEM		EL-07 A	
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type			
SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Distribution Transformers & busducts			
SUB-SYSTEM ID : 030-EL-004		ITEM TAG No. : 030-SUB-LVBD-1A			
AREA : 30		REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check bus duct assembly & installation w.r.t approved documents.	✓			
3	Bus-duct properly supported.	✓			
4	No mechanical damage.	✓			
5	Check Bus-duct installation for facilitation of maintenance work.	✓			
6	Check bus duct inside & outside cleaning.	✓			
7	Ensure all bus bar joints are clean and free from dirt and debris.	✓			
8	Bus bars and connecting links tightened to specified torque value as per manufacture recommendation.	✓			
9	Check bus duct grounding connections.	✓			
10	Check nameplate details as per approved documents.	✓			
11	Check heater circuit. (If Any)	N/A			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME		NAME		NAME	
SIGNATURE		SIGNATURE		SIGNATURE	
DATE		DATE		DATE	

PAGE 1 OF 1



PRE-COMMISSIONING CHECK LIST
BUS BAR TRUNKING SYSTEM
EL-07 A

INSULATION TEST

TABLE OF MINIMUM TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (kV)	TEST VOLTAGE (V) (one minute)	MINIMUM INSULATION RESISTANCE (M.OHMS)
33	5000	200
22	5000	200
11	5000	200
6.6	1000	200
3.3	1000	200
0.6	1000	100
0.4	1000	100
CONTROL WIRING	500	10

TABLE III

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced

DATE		SIGNATURE		NAME		COMPANY	
						CUSTOMER	
						ENPPI	
						CONST. CONTRACTOR	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS:							
11	Tie wraps to be used for cable and wires fixation.		✓				
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓				
9	Check that the bending radius of cables is not less than the minimum established.		✓				
8	Ensure that the correct size and type of crimping lugs have been used.		✓				
7	Inspect cables for jacket damage.		✓				
6	Check connection, termination and joints of cables are correctly executed.		✓				
5	Check identification tags of all conductors and wires.		✓				
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓				
3	Check cables through walls or ceilings are correctly sealed.		✓				
2	Check cables are correctly fixed to trays and supports.		✓				
1	Construction punch list to be checked.		✓				
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.			
REF. DWGS/DOCS :							
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)		SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Distribution Transformers & busducts			
		SUB-SYSTEM ID : 030-EL-004		ITEM TAG No. : P-030-SUB-TR-1B			
		AREA		: 30			
PRE-COMMISSIONING CHECK LIST							
MEDIUM VOLTAGE CABLES							
EL-31 A							

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type	
SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Distribution Transformers & busducts	
SUB-SYSTEM ID : 030-EL-004		ITEM TAG No. : P-030-SUB-TR-1B	
AREA : 30		REF. DWGS/DOCS :	
DESCRIPTION		No.	
RESULT	OK/NA/PL	ITEM No.	
			12 Trench markers to be checked w.r.t approved documents.
			13 Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.
			14 Inspect cable laid in trenches, segregation and protection.
			15 Cables to be tested (continuity/insulation resistance).(*)
			16 Equipment test report and inspection certificate to be checked.
			17 Check availability of vendor documents, including commissioning and start-up instructions. (If Any)
			18 Calibration test certificate of testing equipment to be checked.
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY		CONST. CONTRACTOR	
CUSTOMER		ENPPI	
NAME		SIGNATURE	
DATE		DATE	



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE III

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPG Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : P-030-SUB-TR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
SYSTEM NAME : Substation 11/0.4KV Dry Type		DISCIPLINE : Electrical			
SYSTEM NAME : Distribution Transformers & busducts		SYSTEM ID : 030-EL-004			
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004			
SUB-SYSTEM NAME : Distribution Transformers & busducts		AREA : 30			
REF. DWGS/DOCS :					
ITEM TAG No. : P-030-SUB-TR-1A					
No.		DESCRIPTION			
12		Trench markers to be checked w.r.t approved documents.			
13		Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.			
14		Inspect cable laid in trenches, segregation and protection.			
15		Cables to be tested (continuity/insulation resistance).(*)			
16		Equipment test report and inspection certificate to be checked.			
17		Check availability of vendor documents, including commissioning and start-up instructions. (If Any)			
18		Calibration test certificate of testing equipment to be checked.			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		CUSTOMER	
NAME		NAME		NAME	
SIGNATURE		SIGNATURE		SIGNATURE	
DATE		DATE		DATE	

ENPPI
Islam Sherif

NOTES:

TABLE (I)

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

MEDIUM VOLTAGE CABLES

PRE-COMMISSIONING CHECK LIST



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDP/C Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type	
SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Distribution Transformers & busducts	
SUB-SYSTEM ID : 030-EL-004		ITEM TAG No. : 030-SUB-TR-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDP/C Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type	
SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Distribution Transformers & busducts	
SUB-SYSTEM ID : 030-EL-004		ITEM TAG No. : 030-SUB-TR-1B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

PAGE 1 OF 1

DATE		SIGNATURE		NAME		COMPANY	
						CUSTOMER	
						ENPPI	
						CONST. CONTRACTOR	
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.							
REMARKS AND OBSERVATIONS :							
(*) Refer to table (III).							
19 Calibration test certificate of testing equipment to be checked.							
18 Check availability of vendor documents, including commissioning and start-up instructions. (If Any)							
17 Equipment test report and inspection certificate to be checked.							
16 Cables to be tested (continuity/insulation resistance). (*)							
15 Inspect cable laid in trenches, segregation and protection.							
14 Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.							
13 Trench markers to be checked w.r.t approved documents.							
12 Check that buried cables are correctly covered and protected.							
No.	DESCRIPTION						ITEM No.
RESULT	OK/NA/PL						PL
PROJECT TITLE : EDPCCrude Oil Tank Farms Project, Agrood Area 30 (Module-01)							
PROJECT NUMBER : 1251-100							
SYSTEM NAME : Substation 11/0.4KV Dry Type							
SUB-SYSTEM NAME : Distribution Transformers & busducts							
ITEM TAG No. : 030-SUB-TR-1B							
AREA : 30							
SYSTEM ID : 030-EL-004							
SUB-SYSTEM ID : 030-EL-004							
DISCIPLINE : Electrical							
PRE-COMMISSIONING CHECK LIST							
LOW VOLTAGE CABLES							
EL-30 A							

NOTES:
Manufacturer's test voltage & minimum values for insulation resistance should be referenced.

TABLE III		
1000V	1000V	200
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
LOW VOLTAGE CABLES		
INSULATION TEST		
EL-30 A		
LOW VOLTAGE CABLES		
PRE-COMMISSIONING CHECK LIST		



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST		
EL-31 A		
MEDIUM VOLTAGE CABLES		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE [I]		
NOTES:		

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 11/0.4KV Dry Type	
SYSTEM ID : 030-EL-004		SUB-SYSTEM NAME : Distribution Transformers & busducts	
SUB-SYSTEM ID : 030-EL-004		ITEM TAG No. : 030-SUB-TR-1A	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	OK/NA/PL
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	N/A	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
LOW VOLTAGE CABLES			
EL-30 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation 11/0.4KV Dry Type		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		SUB-SYSTEM ID : 030-EL-004	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	OK/NA/PL
12	Check that buried cables are correctly covered and protected.	NA	
13	Trench markers to be checked w.r.t approved documents.	NA	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	✓	
15	Inspect cable laid in trenches, segregation and protection.	NA	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
19	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
(*) Refer to table (III).			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
LOW VOLTAGE CABLES
FL-30 A

INSULATION TEST

LOW VOLTAGE CABLES

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200

TABLE (III)

NOTES:

Manufacturer's test voltage & minimum values for insulation resistance should be referenced.

PRE-COMMISSIONING CHECK LIST POWER TRANSFORMERS EL-02 A

PROJECT TITLE : EDP C Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation 11/0.4KV Dry Type Distribution Transformers & busducts	SYSTEM ID : 030-EL-004
	SUB-SYSTEM ID : 030-EL-004
ITEM TAG No. : 030-SUB-TR-1B	AREA : 30
REF. DWGS/DOCS :	

No.	DESCRIPTION	OK/NA/PL	ITEM No.
		RESULT	PL

1.1	Construction punch list to be checked.	✓	
1.2	Check transformer assembly as per General Arrangement Drawing.	✓	
1.3	Verify equipment nameplate ratings are in accordance with the drawings.	✓	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage.	✓	
1.5	Inspect radiator fins, conservator tank, joints for leakage after oil filling or top-up.	N/A	
1.6	Inspect all bushings for cracks.	N/A	
1.7	Inspect silica gel for normal color.	N/A	
1.8	Inspect and ensure cleanliness of all marshalling boxes, junction boxes, ...etc	✓	
1.9	Check tap changer padlocking facility.	N/A	
1.10	Check earthing connections to the earthing grid.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDP C Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1.11	All supports needed for power and control cables to be checked.	✓	
1.12	Wiring of control and protection devices to be checked.	✓	
1.13	Check installation against supplier installation procedure and instructions.	✓	
1.14	Bus duct(s) connections to be checked and inspected according to the approved supplier documents and recommendations.	✓	
1.15	Check components of the remote control panel (function, tap and physical check, assembly, connections as per approved documents, etc).	N/A	
1.16	Perform a transformer turns-ratio test.	N/A	
1.17	Perform dielectric tests of transformer oil (*).	N/A	
1.18	Check oil level or supply and fill up with oil as per specifications.	N/A	
1.19	Check C.T rating and polarity w.r.t approved drawings.	✓	
1.20	Check for proper tap position.	N/A	
1.21	Check winding insulation resistance (H.V to earth, L.V to earth & H.V to L.V) (**).	N/A	
REMARKS AND OBSERVATIONS :			
(*) Insulation on transformer oil sample (Breakdown test)			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE		Islam Sherif	
DATE			

PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation 11/0.4KV Dry Type		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Distribution Transformers & busducts		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1.22	Check & record insulation resistance of all auxiliaries & control wiring (MΩ), using 500 V megger.	N/A	
1.23	Verify that the control and alarm settings on temperature indicators are as specified.	N/A	
1.24	Using the calibrated torque-wrench method, verify that the tightness of accessible bolted electrical connections w.r.t supplier standard.	N/A	
2	OFF-LOAD TAP CHANGER:		
2.1	Ensure that the tap changer is Padlockable in all positions.	N/A	
2.2	Check tap-selector switch moves correctly in all positions.	N/A	
2.3	Check tap positions clearly marked in line with the data given on the rating plate.	N/A	
2.4	Check the tap provided with metallic handle to allow operation without the need of tools.	N/A	
3	ON-LOAD TAP CHANGER:		
3.1	Check devices (tap and physical check, assembly, connections as per approved documents, etc) of the tap changer oil compartment:		
	a) Oil level indicator.	N/A	
REMARKS AND OBSERVATIONS :			
(***) - H.V terminals: 5000 V megger, min. 150 MΩ. - L.V terminals: 1000 V megger, min. 10 MΩ. - H.V/L.V terminals: 5000 V megger, min. 150 MΩ. (Manufacture's test voltage & minimum values for insulation resistance should be referenced)			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	CUSTOMER	
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPG Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1B		AREA : 30	
REF. DWGS/DOCS :			
DESCRIPTION			
No.			RESULT
			OK/NA/PL
			ITEM No.
b) Oil temperature indicator.			N.A
c) Pressure device.			N.A
d) Winding temperature indicator.			N.A
e) Buchholz oil/gas device.			N.A
f) Oil sampling connection.			N.A
g) One filling/filter connection valve.			N.A
h) One drain/filter connection valve.			N.A
i) A breather with a silica gel dehydrating capsule.			N.A
3.2 Check the motor drive shall include but not limited to the following:			
a) Padlockable incoming supply switch.			N.A
b) Manual operation facilities.			N.A
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PAGE 1 OF 1



PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION		ITEM No.
GENERAL:			
1.1	Construction punch list to be checked.	✓	
1.2	Check transformer assembly as per General Arrangement Drawing.	✓	
1.3	Verify equipment nameplate ratings are in accordance with the drawings.	✓	
1.4	Inspect the physical and mechanical condition of the equipment for any visual damage.	✓	
1.5	Inspect radiator fins, conservator tank, joints for leakage after oil filling or top-up.	NA	
1.6	Inspect all bushings for cracks.	✓	
1.7	Inspect silica gel for normal color.	NA	
1.8	Inspect and ensure cleanliness of all marshalling boxes, junction boxes, ...etc	✓	
1.9	Check tap changer padlocking facility.	NA	
1.10	Check earthing connections to the earthing grid.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1.11	All supports needed for power and control cables to be checked.	✓	
1.12	Wiring of control and protection devices to be checked.	✓	
1.13	Check installation against supplier installation procedure and instructions.	✓	
1.14	Bus duct(s) connections to be checked and inspected according to the approved supplier documents and recommendations.	✓	
1.15	Check components of the remote control panel (function, tap and physical check, assembly, connections as per approved documents, etc).	N/A	
1.16	Perform a transformer turns-ratio test.	N/A	
1.17	Perform dielectric tests of transformer oil (*).	N/A	
1.18	Check oil level or supply and fill up with oil as per specifications.	N/A	
1.19	Check C.T rating and polarity w.r.t approved drawings.	✓	
1.20	Check for proper tap position.	N/A	
1.21	Check winding insulation resistance (H.V to earth, L.V to earth & H.V to L.V) (**).	N/A	
REMARKS AND OBSERVATIONS :			
(*) Insulation on transformer oil sample (Breakdown test)			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1.22	Check & record insulation resistance of all auxiliaries & control wiring (M Ω), using 500 V megger.	NA	
1.23	Verify that the control and alarm settings on temperature indicators are as specified.	NA	
1.24	Using the calibrated torque-wrench method, verify that the tightness of accessible bolted electrical connections w.r.t supplier standard.	NA	
2	OFF-LOAD TAP CHANGER:		
2.1	Ensure that the tap changer is Padlockable in all positions.	NA	
2.2	Check tap-selector switch moves correctly in all positions.	NA	
2.3	Check tap positions clearly marked in line with the data given on the rating plate.	NA	
2.4	Check the tap provided with metallic handle to allow operation without the need of tools.	NA	
3	ON-LOAD TAP CHANGER:		
3.1	Check devices (tap and physical check, assembly, connections as per approved documents, etc) of the tap changer oil compartment:		
	a) Oil level indicator.	NA	
REMARKS AND OBSERVATIONS :			
(**)- H.V terminals: 5000 V megger, min. 150 M Ω . - L.V terminals: 1000 V megger, min. 10 M Ω . - H.V/L.V terminals: 5000 V megger, min. 150 M Ω . (Manufacturer's test voltage & minimum values for insulation resistance should be referenced)			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST			
POWER TRANSFORMERS			
EL-02 A			
PROJECT TITLE : EDPCC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 11/0.4KV Dry Type		SYSTEM ID : 030-EL-004	
SUB-SYSTEM NAME : Substation 11/0.4KV Dry Type		SUB-SYSTEM ID : 030-EL-004	
ITEM TAG No. : 030-SUB-TR-1A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
	b) Oil temperature indicator.	NA	
	c) Pressure device.	NA	
	d) Winding temperature indicator.	NA	
	e) Buchholz oil/gas device.	NA	
	f) Oil sampling connection.	NA	
	g) One filling/filter connection valve.	NA	
	h) One drain/filter connection valve.	NA	
	i) A breather with a silica gel dehydrating capsule.	NA	
3.2	Check the motor drive shall include but not limited to the following:		
	a) Padlockable incoming supply switch.	NA	
	b) Manual operation facilities.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PAGE 1 OF 1



<div><div>Enppi PETROJET</div></div> <div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div></div>		System ID	030-EL-004	System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System
<div>13- Electrical Commissioning</div>					



<div><div>Enppi</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div>Project: 01251-100</div><div></div></div>		System ID	030-EL-004
		System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System
<div>13.01 - Electrical -Commissioning Check Lists</div>			

13.02- Electrical Supplier Check Lists & Reports



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System
<div>  <div> Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) </div>  </div>	

14- Red Marked-up Drawings



System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System
<div data-bbox="1133 1926 1412 2016">Enppi PETROJET</div> <div data-bbox="534 1926 1037 1993">Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div> <div data-bbox="255 1904 462 2004"></div>	

<div><div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div></div></div>		System ID	030-EL-004	System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System
<div>14.01- P&ID</div>					

14.02- Instrumentation Drawings

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>	
System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System

14.03- Electrical Drawings

<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	
System ID	030-EL-004
System Description	Substation 11/0.4KV Dry Type Distribution Transformers & busducts System